

PR#	
PO#	
JOB #	<u>Manpower support for Motor / Re-Alignmnt rework</u>
CLIENT:	S-Chem South

Prepared By: _____
 Date: _____

SCHEM TOTAL ADDITIONAL MANPOWER					15-Nov-22	16-Nov-22	17-Nov-22	18-Nov-22	19-Nov-22	20-Nov-22	21-Nov-22	22-Nov-22	23-Nov-22	24-Nov-22	25-Nov-22	26-Nov-22	30-Nov-22	TOTAL HOURS	RATE/HOUR	TOTAL AMOUNT
2	Navas Khan Akbar Khan	426	C-19862	Supervisor	DAY	12	12	12	12	12	12	12	12	12	12	12	12	144	110	15840
3	Rajesh Kumar Jha	N2986470	C-59897	Supervisor	DAY	12	12	12	12	12								60	110	6600
4	Sheo Shankar Tiwari	516	C-26926	Foreman	DAY	12	12	12	12	12	12	12	12	12	12	12	12	144	100	14400
5	Nassir Kavungamcheril Aboobacker	U0845748	C-59888	Lead Tech	DAY		12	12	12	12	12	12	12	12	12	12	12	132	100	13200
6	Bhagavan Babu Padaval	1144	C-2452	Millwright	DAY	12	12											24	80	1920
7	Chinna Chennaih Papagandla	1140	C-19867	Millwright	DAY	12	12	12	12	12	12	12						96	80	7680
8	Esmail Syed	N7599092	C-59389	Millwright	DAY	12	12	12	12	12	12	12	12	12	12	12	12	144	80	11520
9	Shanu Husain Rangrej	N0029380	C-59854	Millwright	DAY	12	12	12	12	12	12	12	12	12	12	12	12	144	80	11520
10	Siblal Thankappan Pill	703	C-53628	Millwright	DAY	12	12	12	12	12	12	12	12	12	OFF	12	12	132	80	10560
11	Mohammad Ziyaul Khan	867	C-01111	Millwright	DAY	12	12	12	12	12	12	12						96	80	7680
12	Venkata Krishna Nagiripati	W2114255	C-61153	Millwright	DAY		12	12	12	12								48	80	3840
13	Ahmad Basha	M4585903	C-59877	Millwright	DAY		12	12	12	12								48	80	3840
14	Srinivasa Rao Adapa	R2367510	C-59886	Millwright	DAY		12	12	12									36	80	2880
15	Vasim Ahmad Mohammad Shamim Ahmad	730	C-19858	Millwright	DAY			12	12									24	80	1920
16	Abinson Abraham	1297	C-53365	Torqueing Technician	DAY		12	12	12	12					12	12	12	96	65	6240
17	Jameel Ahmed Bajwa	2480173257	C-60023	Rigger 2	DAY	12	12	12	12	12	12	12	12	12	12	12	12	144	65	9360
18	Muhammad asim saifullah	2285513152	C-59857	WPR	DAY	12	12	12	12	12	12	12	12	12	12	12	12	144	100	14400
19	Shamsudeen kunju muhammed kunju	2267998967	C-59397	Pipe fitter	DAY	12	12	12	12	12								60	50	3000
20	Tanjel miah arab ali	2462764750	C-58862	Pipefitter	DAY	12	12	12	12	12	12	12	12	12	12	12	12	144	50	7200
21	Shaukatali khan	2514782206	C-58863	Pipe fitter	DAY			12	12									24	50	1200
22	Syed imam jakki	2510578749	C-58853	Pipe fitter	DAY			12	12									24	50	1200
23	Faijuddin ahmad	2514739461	C-60024	Pipe fitter	DAY			12	12									24	50	1200
24	Siyad Abduldsamad	783	C-18863	Supervisor	NIGHT	12	12	12	12	12	12	12	12	12	12	12	12	144	110	15840
25	Santosh Krishna Koli	2440943484	C-53627	Millwright	NIGHT	12	12	12	12	12	12	12	12	12	12	12	OFF	132	80	10560
26	Ram Krishna Sharma	544	C-00672	Millwright	NIGHT	12	12	12	12	12	12	12	12	12	OFF	12	12	132	80	10560
27	Abhishesh Singh	S8015449	C-59879	Millwright	NIGHT	12	12	12	12	12	12	12						84	80	6720
28	Madan Kumar Gannamaneni	P5335390	C-61152	Millwright	NIGHT	12	12	12	12	12	12	12	12	12	12	12	12	144	80	11520
29	Parshuram Babu Patil	S0812283	C-59853	Millwright	NIGHT	12	12	12	12	12	12	12	12	12	12	12	12	144	80	11520
30	Abhiman Avhad	P4421189	C-59891	Millwright	NIGHT	12	12	12	12	12	12	12	12	12	12	OFF	12	132	80	10560
31	Shahmwaz ahmed khurashed	2512383460	C-59396	Pipe fitter	NIGHT	12	12	12	12	12	12	12	12	12	OFF	12	12	132	50	6600
32	Ashfak hussain aboobaker kulur hussain	2339326072	C-59398	Pipe fitter	NIGHT		12	12										24	50	1200
33	mahammad safwan	2521663159	C-60034	Pipe fitter	NIGHT		12	12	12	12	12	12	12	12	12	12	12	132	50	6600
34	shajin sham	2526075367	C-60053	Pipe fitter	NIGHT		12	12										24	50	1200
35	Yatheendra Kanapade	2521674743	C-60033	Pipe fitter	NIGHT		12	12	12	12		12	12	12				96	50	4800
36	sachin chippa	2526075284	C-60028	Pipe fitter	NIGHT		12	12										24	50	1200
37	Nikhil Ramesh	2514170709	C-60029	Pipe fitter	NIGHT			12			12	12						36	50	1800
38	Shinu Varghese Naduvilpeedika	748	C-19860	Fabricator	NIGHT	12	12	12	12	12	OFF	12	12	12	12	12	12	132	50	6600

264480

SUMMARY OF TIME SHEETS FOR SUPPLY OF ADDITIONAL MANPOWER & EQUIPMENT

PR#

PO#

JOB # Hydrojetting Equipment with Crew

CLIENT: S-Chem South

		MONTH OF OCTOBER-2022																												
S#	RESOURCES DESCRIPTION	1		2		3		4		5		6		7		8		9		10		11		12		13		TOTAL		
		Day	Night	Day	Night	Day	Night	Day	Night	Day	Night	Day	Night	Day	Night	Day	Night	Day	Night	Day	Night	Day	Night	Day	Night	Day	Night	Total Shift	Unit Rate Shift	Total Price
1	Hydrojetting Equipment with Crew																	1	1	1	1	1	1	1			7.00	6,000.00	42,000.00	
2																											-		-	
3																											-		-	
4																											-		-	
5																											-		-	
6																											-		-	
7																											-		-	
8																											-		-	
14																											-		-	
15																											-		-	
16																											-		-	
17																											-		-	
																										Total		42,000.00		

Prepared By: _____

Date: _____

Checked By: _____

Date: _____

SUMMARY OF TIME SHEETS FOR SCLAPPING SCREEN

PR#

PO#

JOB # Additional - Sclapping Screen Frame replacement -DWR 10

CLIENT: S-Chem South

MONTH OF OCTOBER -2022

S#	RESOURCES DESCRIPTION	11		12		13		14		15		16		17		18		19		20		21		22		23		24		25		26		27		28		29		30		31		TOTAL		
		D	N	D	N	D	N	D	N	D	N	D	N	D	N	D	N	D	N	D	N	D	N	D	N	D	N	D	N	D	N	D	N	D	N	D	N	D	N	Total Hours	Unit Rate Hour	Total Price				
1	Supervisor																																										-		-	
2	Forman																																										-		-	
3	Lead Technician																																	1		1		1		1			48.00	100.00	4,800.00	
4	Millwrights / Techn																																	4		4		4			192.00	80.00	15,360.00			
5	Pipe Fitter																																	4		4		4			192.00	50.00	9,600.00			
6	Rigger-II																																	3		3		3			144.00	65.00	9,360.00			
7	Rigger I																																	3		1		1			72.00	85.00	6,120.00			
8	FW / HW																																										-		-	
9	WPR																																	1		1		1				12.00	100.00	1,200.00		
																																			Total			46,440.00								

Prepared By: Checked By:

Date: Date:

SUMMARY OF TIME SHEETS FOR SCREW REWORK

PR#

PO#

JOB # Additional - Screw Rework Unit 42

CLIENT: S-Chem South

		MONTH OF OCTOBER -2022																																
S#	RESOURCES DESCRIPTION	11		12		19		20		21		22		23		24		25		26		27		28		29		30		31		TOTAL		
		D	N	D	N	D	N	D	N	D	N	D	N	D	N	D	N	D	N	D	N	D	N	D	N	D	N	D	N	D	N	Total Hours	Unit Rate Hour	Total Price
1	Supervisor																						1	1	1	1	1	1	1	1	96.00	110.00	10,560.00	
2	Forman																														-		-	
3	Lead Technician																														-		-	
4	Millwrights / Techn																						5	3	5	3	5	3	5	3	384.00	80.00	30,720.00	
5	Pipe Fitter																						3	3	3	3	3	3	3	3	288.00	50.00	14,400.00	
6	Rigger-II																						2	2	2	2	2	2	2	2	192.00	65.00	12,480.00	
7	Rigger I																						1	1	1	1	1	1	1	1	96.00	85.00	8,160.00	
8	FW / HW																							1		1		1		1	48.00	50.00	2,400.00	
9	WPR																						1	1	1	1	1	1	1	1	21.00	100.00	2,100.00	
10																															-		-	
																														Total		80,820.00		

Prepared By: _____ Checked By: _____

Date: _____ Date: _____

2	4504155180	Manpower support for Motor / Alignemnt rework	Manpower	264,240.00
---	------------	---	----------	------------

From: Saddam Hussain
Sent: Saturday, November 19, 2022 7:28 PM
To: 'Ahmad, Tariq T' <SHAFMU@saudichevron.com>
Cc: 'Zaidi, Faiq F' <ZAIDISF@saudichevron.com>; 'Al-Anazi, Homoud M' <ANAZIHM@saudichevron.com>; 'Manikandan, Subramaniyan [c]' <SUBRAV@saudichevron.com>; 'Yishnu@smharabia.com' <yishnu@smharabia.com>; Sharique Hussain <Sharique@smharabia.com>; Raghu Raman <raghu@smharabia.com>; Shamsudheen Kodappa Nakkal <Shamsudheen@smharabia.com>;
Subject: RE: Coperion update for ongoing TA // startup phase [**EXTERNAL**]

Dear Sir,

Please be informed that, as per our Approved Technical Proposal Mechanical and Startup window has been completed on **15th November**.

Because of delay in startup and re-work our crew is still working with vendor on the site.

We will be submitting time sheet from **15th November** onwards.

Request your support to approve our time sheet for daily basis.

Best Regards,

 **Saddam Hussain**
Planning Engineer

SChem Turnaround						
+ New Quick edit Export to Excel ...						
DWR Register > 386						
ID	TA Event	Area	Brief Description	Equipment Tag #	System Name	Operations Approval
386	SPCo 2022 SP	PE	Due to Back stop issues , shift old mo...	43XM80-1	43	Yes

Edit all Copy link

Due to Back stop issues , shift old motor to Unit 43. Correct cc

TA Event *
SPCo 2022 SP

Area *
PE

Notification Groups *
Al-Anazi, Homoud M
Al-Anazi, Bassam H
Ahmad, Tariq T
Azizi, Deni F

Equipment Tag # *
43XM80-1

System Name *
43

Brief Description *
Due to Back stop issues , shift old motor to Unit 43. Correct configuration of screw elements , Do re-alignment for 42 & 43 Motors with Gear boxes after backstop replacements

Operations Approval
Yes

Meets TA Criteria
No

DWR/CMF
Select an option

Estimated
Yes

P4
Scalping Screen frame additional job

From: Ahmad, Tariq T <SHAFMU@saudichevron.com>
Sent: Friday, October 28, 2022 8:39 AM
To: Shamsudheen Kodappa Nakkal <Shamsudheen.Nakkal@smharabia.com>; Manikandan, Subramaniyan [c] <SUBRAV@saudichevron.com>; Shabeeb, Mohammed
Cc: Saddam Hussain <s.hussain@smharabia.com>; Mohammed Shabeer Mohammed Haneefa <shabeer@smharabia.com>; Raghu Raman <raghu@smharabia.com>
Subject: RE: SCALPING SCREEN 42S86 - ADDITIONAL TASK [**EXTERNAL**]

NOTICE: This message was sent from outside the company by someone with a display name matching a user in our organization. Please do not click links or open attachments.

Dear Shamas & SMH team,

/es , proceed with job.

@Manikandan, Subramaniyan [c]
@Shabeeb, Mohammed [c]

Make sure to add this job in DWR tracking sheet

From: Shamsudheen Kodappa Nakkal <Shamsudheen.Nakkal@smharabia.com>
Sent: Friday, October 28, 2022 7:11 AM
To: Ahmad, Tariq T <SHAFMU@saudichevron.com>; Manikandan, Subramaniyan [c] <SUBRAV@saudichevron.com>
Cc: Saddam Hussain <s.hussain@smharabia.com>; Mohammed Shabeer Mohammed Haneefa <shabeer@smharabia.com>; Raghu Raman <raghu@smharabia.com>
Subject: SCALPING SCREEN 42S86 - ADDITIONAL TASK [**EXTERNAL**]

Dear Mr. Tariq,

As we discussed yesterday evening, we already started the Scalping screen Frame replacement activity which is additional task came up during the overhauling.

We will be adding a Lum sum value in to the below mentioned additional scope of work.

Additional scope with respect to PO #4504155180 is as follows:

Unit 42

Overhaul Scalping Screen, Dryer Exhaust Fan, Overhaul Pellet water Pump & Replace Hydraulic oil pumps

Kindly advise,

Regards,

Shamsudheen K

This e-mail and any attachments are for authorized use by the intended recipient(s) only. They may contain proprietary material or confidential information and/or be subject to legal privilege. They should not be copied, disclosed to, or used by any other party. If you have received this e-mail in error, please do not disseminate it and notify the sender immediately.

From: Shamsudheen K
To: Ahmad, Tariq T <SHAFMU@saudichevron.com>; Manikandan, Subramaniyan [c] <SUBRAV@saudichevron.com>
Sent: Friday, October 28, 2022 7:11 AM
Cc: Saddam Hussain <s.hussain@smharabia.com>; Mohammed Shabeer Mohammed Haneefa <shabeer@smharabia.com>; Raghu Raman <raghu@smharabia.com>
Subject: RE: SCALPING SCREEN 42S86 - ADDITIONAL TASK [**EXTERNAL**]

Dear Sir,
Please see below inspection findings & follow the recommendation of **Unit 43 / 43S86 Scalping screen top cover Crack (Butta Screws)**.

Inspection Findings:

- During U-43 outage found the **43S86 Pellet Scalping Screen Crack** & damage on top cover plate corner area (refer the attached picture).

Recommendation:

- To remove the Scalping Top covering plate from the position.
- Need to clean the top cover plate by hand tools. After the cleaning conduct the **PMI** inspection. PMI result confirmed, it's **Aluminum Alloy 5052** (refer the attached PMI result).
- Based on PMI inspection result to proceed with repair welding. Proceed with attached **RIR** for repair welding.
- Before cutting & welding, conduct the DPT inspection & to confirm the crack initiation.
- As per DPT inspection result, drill the 3 mm hole at the end of the crack.
- Grind off & to fit with original shape.
- Don't build up the weld reinforcements.
- After the final weld to conduct the DPT & visual inspection for confirm the weld quality.
- Please refer the attached picture details.

Thank & Best Regards,
Shamsudheen K
Contact No : +966-873147766
Landline number: 833-588338 (Ext-8388)

From: Fraimulumar, Praveen P <FRAIMUL@saoudichevron.com>
Sent: Monday, March 15, 2022 7:45 AM
To: Murugesan, Rajesh K <RAJESH@saoudichevron.com>

DWR Register > SPCo 2022 SP

[Edit all](#) [Copy link](#)

Found cracked on scalping screen cover, need to be replaced,

TA Event *
SPCo 2022 SP

Area *
PE

Notification Groups *
Azizi, Deni F
Ahmad, Tariq T
Al-Anazi, Homoud M
Al-Anezi, Thamer M

[Skip to main content](#)

Manikandan, Subramaniyan [c]